



Important note for the drilling of the INODEK

If hollow core elements are not supplied by ASTRON, the following information is required by ASTRON's engineering before production:

- type and section of hollow core elements
- position of the holes (vertical and horizontal) for steel bars (erection drawings of hollow core floor units)

Without this information, holes will be drilled on site by the B/D.

Measurements

51: reference level of the mezzanine (underside of the hollow core element)
 52: clear height to underside of steel edge beam
 53: clear height to underside of intermediate beams
 54: maximum flange outside of edge beam
 55: clearance between steel line and outside edge of flange, to check for the place of the eventual wall or gir.

Shoring-up

temporary propping of steel beams for in situ concrete operation.

1) Stabilisation of the lagged columns
 2) anti lateral torsional buckling of the beams L3 and 2L3 prevention of torsional buckling of beams

All mezzanine columns should be stabilised utilising two props.

ASTRON DOESN'T DELIVERY HOLLOW CORE ELEMENTS FOR MEZZANINE. ASTRON TAKES NO RESPONSIBILITY OF THE DIAPHRAGM EFFECT DESIGN OF THE FLOOR.

THIS DRAWING IS NOT ERECTION DRAWING OF HOLLOW CORE ELEMENTS FOR MEZZANINE. DELIVERY AND INSTALLATION OF REINFORCEMENT BARS IS RESPONSIBILITY OF HOLLOW CORE SUPPLIER

Technical notes

Remarks for all types of mezzanines

- position of the mezzanine in the building: see hatched area on the anchor bolt plan
- anchor details of the columns: see anchor bolt plan
- reaction loads from the mezzanine beam through the concrete support (wall, concrete column,...) to be checked by the local engineer
- half torque of bolted connections: see table

To organise and provide on jobsite by the company who put the concrete

- all shoring (see sketch below)
- all shuttering

Mezzanine with hollow core elements

- As the horizontal loads are transmitted by the mezzanine, the diaphragm action of the mezzanine has to be assured. The global stability of the mezzanine has to be assured by building frames or buildings bracing.
- The calculation of the diaphragm action is the responsibility of the hollow core elements supplier.
- the hollow core elements are installed before the erection and the filling of the main structure and before the stability of the roof in the area of the mezzanine
- the hollow core elements are installed before the erection of the facades
- the concrete is not supplied by ASTRON
- the concrete must be compacted in order to completely fill the cavities between the hollow core elements and the steel beams.

Supply of hollow core floor element not by ASTRON:

Symbols

- : to be adapted on site
- ◊ : fitting with shim plates (2x2mm) put the plates on each side of the beam
- ▽ : reference level corresponding to the bottom of the hollow core element
- OPT : optional supply if specified in the order
- NBA : Not By ASTRON

Comparison table of the steel quality			
EN	S235JR	S355JO	
NF	E24-2	E36-3	
DIN	St 37-2	St 52-3U	
NBN	AE235-B	AE355-C	
BS	40	S0C	

A	J.T.	AID PARTNUMBERING AND DETAIL'S DIMENSIONS	12/03/2007
INDEX	NAME	MODIFICATION	DATE

Remarks:

Notes on the erection of the hollow core:

- 1) Read the instructions mentioned in the erection manual.
- 2) Prop the pinned columns and the beams subjected to a asymmetrical load until the complete hardening of the concrete.
- 3) Respect the minimum support dimensions (S1) of the hollow core (See the erection drawing of hollow core).
- 4) The installation of the reinforcement bars has to be done according to the details shown on the erection drawing and manual.
- 5) Concrete:
 - Shutter and place end caps before pouring the concrete.
 - The concrete poured on site must be of C25/30 quality and 0.8 granulometry.
 - Spaces between the hollow cores and the beams or columns must be completely filled with vibrated concrete.

Notes:

- 1) List of drawings in appendix.
- 2) Documentations to be consulted:
 - Technical and erection manual.
 - Design and drawing of foundation by a local engineering department.
 - Table of the loads: see design calculation.
- 3) All dimensions in millimeters.
- 4) All the primary bolts, except indicated otherwise, are galvanized and lightened according to the "snug tight" method.
- 5) Steel quality (unless indicated otherwise):
 - Plates: S235JRG2.
 - Profiles: S235JRG2.
- 6) Any anomaly will be pointed out to ASTRON immediately, before doing any modification on site.

Building location:

Gummymynd sem býnnir burðarvirkni undir höfðunum milli loft, asamt deilili smiðun og samþykkt þann 19 JULI 2007

Building site address:

Selheilla 9, Hlíðarvegur, Reykjavík

Legend:

- 1: to be adapted on site.
- 2: N.B.A. = Not By Astron.

ASTRON BUILDINGS SA
 Rue d'Etterback, P.O. Box 152
 L-2022 Diekirch Luxembourg
 Tel: (00 352) 80 291 1
 Fax: (00 352) 80 291 442
 E-Mail: info@astron.lu
 www.astron-buildings.biz

ENGINEER: M.Hajduk
TEL: 00 420 / 581 250312
08/02/07

DRAFTMAN: J.Tomesek
TEL: 00 420 / 581 250315
08/02/07

BID: MEST
PROJECT: FEDEX, Selheilla 9
SCALE: 1/75
REF. JOB NUMBER:

MEZZANIN LAYOUT
133634 MP-1

2.9. Mars 2007
 HÚS OG RÁÐGJÖF ehf.
 Almannagötu 11, 101 Reykjavík
 Sími: 570 99 00, Fax: 570 99 01
 E-mail: info@hugraf.is

Helgi G. Samuelsen
 Gunnar Þorsteinsson

Unless noted different:	Loads (kN/m ²)
All BSK-balls must be installed with the "TURN OF THE NUT" method, as described in the erection manual.	dead load: 3.00
All other must be installed "SNUG TIGHT"	live load: 3.50
	add.DL (ceiling): 2.00
	add.DL (finish):